# 驅動器X2參數測試表

案號：P1030F01　　測試日期：104.1.23

客戶：中鋼　　廠別：煉焦廠　　區別：　　設備：C2 磨煤機

TAG：C2磨煤機　　機型：X2-D25K-120-B-P　　行程：120°　　S/N：1400080-1-1

E ⇨ ⇨ **CALIBRATE** ⇨ ⇨ E **CONTROL** ⇨ ⇨ E **SPEED/ACCEL** ⇨ ⇨ E **INPUTS** ⇨ ⇨ E **DRIVES** ⇨ ⇨ E **OUTPUTS**

| CALIBRATE | CONTROL | SPEED/ACCEL | INPUTS | DRIVES | OUTPUTS |
|---|---|---|---|---|---|
| OK/NG Position Lo: 14.6% | OK/NG Deadband: 0.3% | OK/NG Mas Hi Spd: 100% | OK/NG Signal Type: Analog | OK/NG Drive Type: Step | OK/NG Relay #1: 1.0% |
| OK/NG Position Hi: 34.0% | OK/NG Min Mod: off (Rk if Signal Type=Cont) | OK/NG Max UP Spd: (If 2-Speed-Up/Dn) | OK/NG Pulse Dur: (If Signal Type=Pulse) | OK/NG Stall Time: 5 sec | OK/NG Relay #2: 50% |
| OK/NG Signal Lo: 4.0mA (If Signal Type=Analog) | OK/NG Bumpless: off (Multiple requirements) | OK/NG Gain: 100 | OK/NG Pulse Inc: (If Signal Type=Pulse) | OK/NG Boost Pump: (Multiple requirements) | OK/NG Pos Xmitter: Rev |
| OK/NG Signal Hi: 20.1mA (If Signal Type=Analog) | OK/NG Seat Ld Cyl: No | OK/NG Hi Accel: 80 | OK/NG Failsafe: InPlac (Multiple requirements) | OK/NG Surge Bkpt: Off (Multiple requirements) | OK/NG Xmitter Low: |
| OK/NG Flow Char: off (Multiple requirements) | OK/NG Accel Bkpt: 0.5% | OK/NG Shed Time: (If Signal Type=Comm) | OK/NG Accumulator: NO (If Surge Bkpt=Off) | OK/NG Xmitter Hi: | |
| CS Pt (Only if Flow Char = On): 10% 20% 30% 40% 50% 60% 70% 80% 90% 100% | OK/NG Lo Accel: 5 | OK/NG Trip: off | OK/NG Recharge Pres: | OK/NG Version: 2.01 CK-115 | |
| | OK/NG 2-Speed: off | OK Power on: Last | Warn Pres | | |
| | OK/NG Max Dn Spd: (If 2-Speed-Up/Dn) | OK/NG Max Lo Spd: (If 2-Speed=Bkpt) | Recharge Time | | |
| | OK/NG Speed Bkpt: (If 2-Speed=Bkpt) | (Only if Accumulator=Yes) | Accum Dir | | |
| | OK/NG Max Man Spd: 50% | | Accum Pres | | |

| PL ↓ PH | 指號 % | 實際位置 % |
|---|---|---|
| | 0% | 0 % |
| | 25% | 25.0 % |
| | 50% | 50.0 % |
| | 75% | 75.1 % |
| | 100% | 100.0 % |
| | 75% | 75.1 % |
| | 50% | 50.0 % |
| | 25% | 25.0 % |
| | 0% | 0.0 % |

| Power Failure | | |
|---|---|---|
| | To Close □ | sec |
| | To Open □ | sec |

| | | |
|---|---|---|
| Relay 1： | 全開 □ | 全關 □ |
| Relay 2： | 全開 □ | 全關 □ |
| ALARM： | 正常 □ | 無 □ |
| WARNING： | 正常 □ | 無 □ |

| 監造單位 | | 承商 | 主管：[illegible] | 工程師：[illegible] |
|---|---|---|---|---|