驅動器X2參數測試表

案號：P10401F03　　測試日期：104.9.30

客戶：中鋼　　廠別：W261　　區別：　　設備：C3破煤机

TAG：　　機型：X2-D25k-120-B-P　　行程：120°　　S / N：150107-01-01

E ⇨ CALIBRATE ⇨ E ⇨ CONTROL ⇨ E ⇨ SPEED/ACCEL ⇨ E ⇨ INPUTS ⇨ E ⇨ DRIVES ⇨ E ⇨ OUTPUTS

CALIBRATE	CONTROL	SPEED/ACCEL	INPUTS	DRIVES	OUTPUTS
Position Lo: 80.3	Deadband: 0.5	Mas Hi Spd: 100	Signal Type: Analog	Drive Type: Step	Relay #1: 1.0
Position Hi: 94.1	Min Mod: off (NA if Signal Type=1Cont)	Max UP Spd: X (If 2-Speed=Up/Dn)	Pulse Dur: X (If Signal Type=Pulse)	Stall Time: 5 sec	Relay #2: 50
Signal Lo: 4 (If Signal Type=Analog)	Bumpless: off (Multiple requirements)	Gain: 75	Pulse Inc: X (If Signal Type=Pulse)	Boost Pump: X (Multiple requirements)	Pos Xmitter: Rev
Signal Hi: 19.7 (If Signal Type=Analog)	Seat Ld Cyl: No	Hi Accel: 80	Failseafe: Inplac (Multiple requirements)	Surge Bkpt: off (Multiple requirements)	Xmitter Low: 003.04
	Flow Char: off (Multiple requirements)	Accel Bkpt: 0.5	Shed Time: X (If Signal Type=Commun)	Accumulator: No (If Surge Bkpt=Off)	Xmitter Hi: 64.72
		Lo Accel: 5	Trip: off	Rechrg Pres: X	Version: X
		2-Speed: off	Power on: Last	Warn Pres: X	
		Max Dn Spd: X (If 2-Speed=Up/Dn)	Max Lo Spd: X (If 2-Speed=Bkpt)	Rechrg Time: X	
		Speed Bkpt: X (If 2-Speed=Bkpt)		Accum Dir: X (Only if Accumulator=Yes)	
		Max Man Spd: 50		Accum Pres: X (Only if Accumulator=Yes)	

Only if Flow Char = On: CS Pt 10% 20% 30% 40% 50% 60% 70% 80% 90% 100%

PL ↓ PH	信號 %	實際位置 %	壓縮
	0%	0 %	0
	25%	25.1 %	0
	50%	50 %	0
	75%	75 %	0
	100%	100 %	0
	75%	74.9 %	0
	50%	49.9 %	0
	25%	25 %	0
	0%	0 %	0

Power Failure		
	To Close □	sec
	To Open □	sec

Relay 1 :	全開 □	全關 □
Relay 2 :	全開 □	全關 □
ALARM :	正常 □	無 □
WARNING :	正常 □	無 □

監造單位：黃志豪 104.09.30　　承商　　主管：賴建欽 104/10/2　　工程師：阿振哥