驅動器X2參數測試表

客戶： 中鋼	廠別： 煉焦一課	區別： W261	設備： Scoop tube
TAG：	機型： D2500-120-D-P	行程： 0-120°	S / N：
安裝： 2010/10/04	保固：		

E ⇨ **CALIBRATE**

- Position Lo: 76.5 — OK / NG
- Position Hi: 57.6 — OK / NG
- Signal Lo — OK / NG — If Signal Type=Analog
- Signal Hi — OK / NG — If Signal Type=Analog

E ⇨ **CONTROL**

- Deadband: 0.5 — OK / NG
- Min Mod — OK / NG — NA if Signal Type=ICont
- Bumpless: off — OK / NG — Multiple requirements
- Seat Ld Cyl: No — OK / NG
- Flow Char: off — OK / NG — Multiple requirements

E ⇨ **SPEED/ACCEL**

- Max Hi Spd: 50% — OK / NG
- Max UP Spd — OK / NG — If 2-Speed=Up/Dn
- Gain: 40 — OK / NG
- Hi Accel: 15 — OK / NG
- Accel Bkpt: 4% — OK / NG
- Lo Accel: 5 — OK / NG
- 2-Speed: off — OK / NG
- Max Dn Spd — OK / NG — If 2-Speed=Up/Dn
- Max Dn Spd — OK / NG — If 2-Speed=Bkpt
- Speed Bkpt — OK / NG
- Max Man Spd: 50% — OK / NG

Only if Flow Char = On:
CS Pt: 10% / 20% / 30% / 40% / 50% / 60% / 70% / 80% / 90% / 100%

E ⇨ **INPUTS**

- Signal Type: 2-cnt — OK / NG
- Pulse Dur — OK / NG — If Signal Type=Pulse
- Pulse Inc — OK / NG — If Signal Type=Pulse
- Failseafe — OK / NG — Multiple requirements
- Shed Time — OK / NG — If Signal Type=Commun
- Trip: off — OK / NG

E ⇨ **DRIVES**

- Drive Type: stepper — OK / NG
- Stall Time: 2 — OK / NG
- Boost Pump: off — OK / NG — Multiple requirements
- Main Valves — OK / NG — If Signal Type=Commun
- Surge Bkpt — OK / NG — Multiple requirements
- Accumulator: No — OK / NG — If Surge Bkpt=Off

Only if Accumulator=Yes:
Rechrg Pres / Warn Pres / Rechrg Time / Accum Dir / Accum Pres

E ⇨ **OUTPUTS**

- Relay #1: 1 — OK / NG
- Relay #2: 99 — OK / NG
- Pos Xmitter Dir — OK / NG
- Open Pres — OK / NG — Requires special const
- Close Pres — OK / NG — Requires special const
- Version: 01-B-BI-511 — OK / NG

PL ↓ PH

信號 %	實際位置 %
0%	%
25%	%
50%	%
75%	%
100%	%
75%	%
50%	%
25%	%
0%	%

Limter 1 :	全開 □	全關 □
Limter 2 :	全開 □	全關 □
ALARM :	正常 □	無 □
WARNING :	正常 □	無 □

監造單位	監造單位：	製程單位：	承商	經理：	主管 賴建成	工程師 [illegible]